BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUR DATE

No	Description	Details
1	Name of the Work	Improvements to roads and drains at Ravindra Nagara Surrounding area in ward no.13 Shettyhalli Sub Division
2	Estimated cost and Technical Sanction No and Date	Rs.84.00 Lakhs SE/DZ/TS/02/19-20 Dt:14.01.2020
3	Amount of Tender	Rs. 8400000/-
4	Job Code No	013-20-0000073
5	Name & Address of the contractor	M/s KRIDL
6	Agreement No & Date	EE/DD/AGR/550/19-20 Date: 14.02.2020
7	No & Date Under which the work order has been issued	EE/DD/WO/550/19-20 Date: 14.02.2020
8	Time limit Originally fixed for completion of time	180 Days
9	Date of application of contractor requesting for extension	
10	Date of receipt of application in Sub Division	
11	Weather time extended	
12	Due date of Starting the work	
13	Due date of Completion of the work	12/08/20
14	Actual Date of Completion of the work	12/08/20
15	Progress achieved during first extension	
16	Time extension period applied for	118 days
17	No of Days	118 Days
18	Time Extension Recommended	Time Extension may be granted upto & inclusive of 3 rd Feb 21

As recommended by the Tender agreement

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru